

Western Hemisphere Travel Initiative
Phase 2 Deployment Schedule
as of: January 8, 2013

Scope	No. Lanes	completed lanes	103	current lanes	0	new
Inbound	97	completed sites	40	upcoming lanes	0	POEs
Outbound	44	cmplt OBP lanes	6	remaining lanes	0	16

Port / Facility	Lane types	Deployment					Go Live Date	# of Lanes	
		Site Survey	Pre Design Review	Site Survey & Design Review	Installation Start Date	Installation Completion Date		POV	Dual Use
New WHTI Sites									
Lynden, WA	port expansion	24-Jun-09	14-Jul-09	24-Jul-09	3-Aug-09	5-Aug-09	6-Aug-09	1	
Sumas, WA	port expansion	24-Jun-09	14-Jul-09	24-Jul-09	28-Jul-09	31-Jul-09	1-Aug-09	1	
Santa Teresa, NM	new deployment	8-Jul-09	24-Jul-09	31-Aug-09	25-Jan-10	29-Jan-10	30-Jan-10	2	
Naco, AZ	new deployment	9-Jul-09	24-Jul-09	31-Aug-09	1-Feb-10	4-Feb-10	5-Feb-10	2	
Oroville, WA (A)	new deployment	12-Aug-09	31-Aug-09	14-Oct-09	5-May-10	11-May-10	12-May-10	3	
Oroville, WA (B)	new deployment	12-Aug-09	31-Aug-09	14-Oct-09	21-Feb-12	4-Mar-12	5-Mar-12		2
Ogdensburg, NY (A)	new deployment	17-Aug-09	17-Sep-09	17-Sep-09	27-Aug-10	27-Aug-10	8-Sep-10	3	
Ogdensburg, NY (B)	new deployment	18-Jul-09	17-Sep-09	17-Sep-09	9-Jan-12	9-Jan-12	14-Jan-12		2
Grand Portage, MN	new deployment	17-Sep-09	17-Oct-09	17-Oct-09	17-Nov-09	17-Nov-09	26-May-10	2	1
Calais ME / New Bridge	new facility	30-Jul-09	17-Oct-09	17-Oct-09	2-Nov-09	2-Nov-09	17-Nov-09		6
Roma, TX / Falcon Dam	new facility	17-Sep-09	17-Sep-09	17-Sep-09	7-Dec-09	7-Dec-09	15-Dec-09	2	
Otay Mesa, CA	hi/lo	14-Jul-09	1-Apr-10	1-Apr-10	17-May-10	20-May-10	21-May-10		6
Tecate, CA	hi/lo	15-Jul-09	17-Aug-09	17-Sep-09	11-Jan-10	15-Jan-10	16-Jan-10		2
Roosville, MT	new deployment	29-Jul-09	17-Aug-09	17-Sep-09	2-Aug-10	12-Aug-10	13-Aug-10	4	
Alcan, AK	new deployment	5-Aug-09	12-Mar-10	12-Mar-10	21-Jun-10	24-Jun-10	15-Jul-10	2	
Skagway, AK	new deployment	5-Aug-09	31-Aug-09	15-Dec-09	21-Jun-10	28-Jun-10	29-Jun-10	2	
Jackman, ME	new facility	11-Aug-09	31-Aug-09	17-Sep-09	12-Apr-10	16-Apr-10	17-Apr-10	3	
Massena, NY	hi/lo	19-Aug-09	17-Sep-09	12-Jan-10	13-May-10	17-May-10	18-May-10		1
Eastport, ID	new deployment	25-Aug-09	14-Oct-09	17-Nov-09	10-May-10	14-May-10	15-May-10	2	
Dunseith, ND	new deployment	6-Oct-09	17-Nov-09	12-Jan-10	26-Jul-10	29-Jul-10	30-Jul-10	1	1
Pembina, ND	hi/lo	7-Oct-09	17-Nov-09	12-Jan-10	14-Jun-10	18-Jun-10	19-Jun-10		1
International Falls, MN	hi/lo	15-Oct-09	17-Nov-09	15-Dec-09	15-Jun-10	17-Jun-10	18-Jun-10		1
Roseau, MN	hi/lo	13-Oct-09	17-Nov-09	15-Dec-09	28-Jun-10	29-Jun-10	30-Jun-10		1
Hidalgo-Pharr, TX / Anzalduas	new facility	1-Oct-09	6-Oct-09	6-Nov-09	10-Nov-09	20-Nov-10	21-Nov-10	4	
Progreso, TX / Donna	new facility	2-Feb-10	1-Apr-10	1-Apr-10	8-Jun-10	18-Jun-10	14-Dec-10	4	
Derby Line, VT / North Troy	hi/lo	22-Oct-09	17-Nov-09	26-Feb-10	24-May-10	28-May-10	29-May-10		2
Blaine, WA / Peace Arch	port expansion	29-Apr-10	12-Jan-10	12-Jan-10	26-Jul-10	30-Jul-10	31-Jul-10	2	
Baudette, MN	new deployment	N/A	26-Feb-10	14-Apr-10	21-Jun-10	24-Jun-10	25-Jun-10	2	
Detroit, MI / Windsor Tunnel	port expansion	19-Apr-10	12-Jan-10	12-Jan-10	12-Jul-10	16-Jul-10	17-Jul-10	1	
Fort Fairfield, ME	new deployment	N/A	12-Jan-10	12-Feb-10	17-May-10	21-May-10	22-May-10	2	
Fort Kent, ME	new deployment	N/A	12-Jan-10	12-Mar-10	24-May-10	28-May-10	29-May-10	2	
Lukeville, AZ (A)	port expansion	30-Nov-10	14-Jan-11	14-Jan-11	29-Mar-11	4-Apr-11	5-Apr-11	1	
Lukeville, AZ (B)	port expansion	30-Nov-10	14-Jan-11	14-Jan-11	3-May-11	5-May-11	6-May-11	1	
Portal, ND	new facility	N/A			Removed by mod 15/0005			{1}	{1}
Presidio, TX	port expansion	TBD			Removed by mod 15/0005			{2}	
Warroad, MN	new facility	N/A	26-Feb-10	26-Feb-10	12-Apr-10	16-Apr-10	17-Apr-10	2	
Sault Sainte Marie, MI	hi/lo	26-Apr-10	26-Apr-10	14-Jun-10	3-Aug-10	4-Aug-10	5-Aug-10		1
Checkpoint 29	OBP	13-Oct-10	30-Nov-10	30-Nov-10	1-Feb-11	18-Feb-11	19-Feb-11	6	
Total Lanes ⇨								57	27

COMPLETED

Western Hemisphere Travel Initiative
Phase 2 Deployment Schedule
as of: January 8, 2013

Scope	No. Lanes	completed lanes	103	current lanes	0	new
Inbound	97	completed sites	40	upcoming lanes	0	POEs
Outbound	44	cmplt OBP lanes	6	remaining lanes	0	16

Port / Facility	Lane types	Deployment					Go Live Date	# of Lanes	
		Site Survey	Pre Design Review	Site Survey & Design Review	Installation Start Date	Installation Completion Date		POV	Dual Use
New WHTI Lanes & Stacked Booths (mod 8)									
Buffalo, NY / Lewiston Bridge	new lanes	20-May-09	N/A	17-Aug-09	12-Oct-09	15-Oct-09	16-Oct-09	2	
Laredo, TX / Lincoln-Juarez	new lanes	30-Jun-09	N/A	17-Aug-09	21-Oct-09	30-Oct-09	31-Oct-09	4	
Sault Sainte Marie, MI	new lanes	30-Jun-09	N/A	17-Aug-09	16-Sep-09	19-Sep-09	20-Sep-09	1	
San Ysidro, CA	stacked booths	N/A	N/A	N/A	24-Aug-09	27-Aug-09	28-Aug-09	6	
Calexico West, CA	stacked booths	N/A	N/A	N/A	21-Jun-11	25-Jun-11	26-Jun-11	3	
Otay Mesa, CA	stacked booths	N/A	N/A	N/A	12-May-10	21-May-10	22-May-10	3	
Total Lanes ⇨								19	0
Total Inbound Lanes ⇨								76	27

Inbound Site Surveys									
Columbus, NM / Antelope Wells	new deployment	9-Jul-09	N/A	31-Aug-09	N/A	N/A	N/A	1	
Del Rio, TX / Amistad Dam	new deployment	1-Dec-09	N/A	15-Dec-09	N/A	N/A	N/A	1	
Rio Grande City, TX / Los Ebanos	new deployment	14-Jan-10	N/A	26-Feb-10	N/A	N/A	N/A	1	
Sasabe, AZ	new deployment	10-Mar-10	N/A	10-Mar-10	N/A	N/A	N/A	1	
Total Inbound Site Survey Lanes ⇨								4	0

Outbound Site Surveys									
Laredo, TX / Lincoln-Juarez	outbound	TBD	N/A	N/A	N/A	N/A	N/A	4	
Laredo, TX / Columbia	outbound	TBD	N/A	N/A	N/A	N/A	N/A	2	3
Eagle Pass, TX / Bridge 1	outbound	TBD	N/A	N/A	N/A	N/A	N/A	3	
Eagle Pass, TX / Bridge 2	outbound	TBD	N/A	N/A	N/A	N/A	N/A	5	1
Hidalgo, TX	outbound	TBD	N/A	N/A	N/A	N/A	N/A	5	
Rio Grande City, TX	outbound	TBD	N/A	N/A	N/A	N/A	N/A	2	2
San Luis, AZ	outbound	TBD	N/A	N/A	N/A	N/A	N/A	2	1
San Ysidro, CA	outbound	TBD	N/A	N/A	N/A	N/A	N/A	6	
Calexico East, CA	outbound	TBD	N/A	N/A	N/A	N/A	N/A	2	2
Fabens, TX	outbound	TBD	N/A	N/A	N/A	N/A	N/A	1	
Progreso, TX	outbound	TBD	N/A	N/A	N/A	N/A	N/A	2	
Douglas, AZ	outbound	TBD	N/A	N/A	N/A	N/A	N/A	1	
Total Outbound Lanes ⇨								35	9

DCAR ⇨ Design Completed, Awaiting Review