

Western Hemisphere Travel Initiative
Deployment Schedule for Top 13 High Volume POEs

Scope	Lanes	% complete	completed lanes	388	current lanes	0	Total
expanded	388	100.0%	cmpltd crossings	62	upcoming lanes	0	lanes
original	354	109.6%	completed ports	42	remaining lanes	0	388

Port / Facility	DCL Lanes	FY06 PAX			VPC Go Live	Construction		Installation			# of Lanes
		Crossing Volume	% of Crossing Volume	Cumulative Crossing %		Begin	End	Begin	End	Go Live	
Blaine, WA		5,165,281	2.11%	2.11%							
Pacific Highway	1				12-Feb-08	9-Jun-08	8-Aug-08	8-Sep-08	26-Sep-08	27-Sep-08	6
Peace Arch (A)	1				29-Sep-08	23-Jun-08	5-Aug-08	15-Sep-08	26-Sep-08	27-Sep-08	4
Peace Arch (B)						11-Nov-10	12-Nov-10	15-Nov-10	20-Nov-10	21-Nov-10	3
Peace Arch (C)		pending completion of port reconstruction						17-Jan-11	28-Jan-11	29-Jan-11	1
Nogales, AZ		8,650,524	3.54%	5.65%							
Nogales, AZ West	1				12-Feb-08	23-Jun-08	8-Aug-08	8-Sep-08	19-Sep-08	20-Sep-08	4
Nogales, AZ East					12-Feb-08	23-Jun-08	8-Aug-08	6-Sep-08	16-Oct-08	17-Oct-08	8
Buffalo, NY		535,244	5.54%	11.19%							
Lewiston	1				2-Jun-08	14-Jul-08	24-Oct-08	20-Oct-08	5-Nov-08	6-Nov-08	7
Peace Bridge	2				2-Jun-08	14-Jul-08	24-Oct-08	20-Oct-08	21-Nov-08	22-Nov-08	16
Rainbow Bridge (A)	1				2-Jun-08	6-Oct-08	24-Oct-08	20-Oct-08	12-Nov-08	13-Nov-08	14
Rainbow Bridge (B)					2-Jun-08			23-Jun-09	26-Jun-09	27-Jun-09	3
Whirlpool Bridge	2				2-Jun-08	14-Jul-08	18-Jul-08	5-Nov-08	6-Nov-08	7-Nov-08	2
Detroit, MI		10,136,290	4.15%	15.34%							
Ambassador Bridge	2				9-Jun-08	14-Jul-08	26-Jul-08	20-Oct-08	18-Nov-08	19-Nov-08	19
Windsor Tunnel	2				9-Jun-08	21-Jul-08	5-Aug-08	20-Oct-08	12-Nov-08	13-Nov-08	9
Brownsville, TX		14,171,099	5.80%	21.14%							
B&M Bridge					14-Aug-08	6-Aug-08	8-Aug-08	1-Dec-08	11-Dec-08	12-Dec-08	4
Gateway Bridge					14-Aug-08	31-Jul-08	5-Aug-08	1-Dec-08	15-Dec-08	16-Dec-08	5
Los Indios					13-Aug-08	25-Jul-08	5-Aug-08	1-Dec-08	11-Dec-08	12-Dec-08	4
Veteran's Bridge	1				13-Aug-08	11-Aug-08	12-Aug-08	1-Dec-08	12-Dec-08	13-Dec-08	4
Otay Mesa, CA	1	11,447,926	4.68%	25.82%	29-Sep-08	15-Sep-08	25-Sep-08	1-Dec-08	16-Dec-08	17-Dec-08	13
Calexico East, CA		7,801,534	3.19%	29.01%	16-Jun-08	22-Aug-08	29-Aug-08	1-Dec-08	16-Dec-08	17-Dec-08	8
San Ysidro, CA	4	31,741,363	12.99%	42.00%	8-Sep-08	4-Aug-08	8-Aug-08	5-Jan-09	13-Feb-09	14-Feb-09	24
Calexico, CA	1	11,262,530	4.61%	46.61%	16-Jun-08	15-Sep-08	30-Jan-09	19-Jan-09	4-Feb-09	5-Feb-09	10
El Paso, TX		28,608,705	11.71%	58.32%							
Stanton Street	3				7-Jul-08	22-Sep-08	9-Oct-08	5-Jan-09	12-Jan-09	13-Jan-09	3
BOTA (Bridge of the Americas)					7-Jul-08	2-Sep-08	26-Sep-08	5-Jan-09	6-Feb-09	7-Feb-09	14
Paso del Norte					7-Jul-08	18-Aug-08	29-Aug-08	5-Jan-09	5-Feb-09	6-Feb-09	12
Ysleta	2				7-Jul-08	30-Jul-08	14-Aug-08	5-Jan-09	22-Jan-09	23-Jan-09	12
Laredo, TX		14,107,583	5.77%	64.09%							
Columbia					25-Aug-08	1-Aug-08	6-Aug-08	19-Jan-09	26-Jan-09	27-Jan-09	4
Convent-Bridge 1	2				25-Aug-08	4-Aug-08	8-Aug-08	2-Feb-09	12-Feb-09	13-Feb-09	4
Lincoln-Juarez- Bridge 2					25-Aug-08	18-Aug-08	22-Aug-08	9-Feb-09	2-Mar-09	3-Mar-09	12
Hidalgo, TX		12,953,555	5.30%	69.39%							
Hidalgo	1				18-Aug-08	19-Aug-08	3-Sep-08	9-Feb-09	5-Mar-09	6-Mar-09	13
Pharr					18-Aug-08	15-Aug-08	27-Aug-08	2-Feb-09	13-Feb-09	14-Feb-09	6
Eagle Pass, TX		8,517,673	3.49%	72.87%							
Eagle Pass Bridge 1					16-Mar-09	11-Aug-08	15-Aug-08	9-Mar-09	18-Mar-09	19-Mar-09	5
Eagle Pass Bridge 2					16-Mar-09	11-Aug-08	15-Aug-08	16-Feb-09	2-Mar-09	3-Mar-09	6
28		page total 259									

COMPLETED

Western Hemisphere Travel Initiative

Deployment Schedule for Remaining High Volume POEs

completed lanes	current lanes	upcoming lanes	remaining lanes
-----------------	---------------	----------------	-----------------

Port / Facility	DCL Lanes	FY06 PAX			VPC Go Live	Construction		Installation			# of Lanes
		Crossing Volume	% of Crossing Volume	Cumulative Crossing %		Begin	End	Begin	End	Go Live	
Top 13	28	178,099,307	72.87%								259
Andrade, CA (A)		1,354,529	0.55%	73.43%	16-Jun-08	12-Sep-08	15-Sep-08	12-May-09	14-May-09	15-May-09	1
Andrade, CA (B)					16-Jun-08	12-Sep-08	15-Sep-08	Spring 2012	8-Mar-12	9-Mar-12	1
Andrade, CA (C)		pending completion of GSA reconstruction			16-Jun-08	12-Sep-08	15-Sep-08	10-Dec-12	14-Dec-12	14-Dec-12	1
San Luis, AZ		5,503,418	2.25%	75.68%							
San Luis, AZ (A)					21-Jul-08	8-Sep-08	12-Sep-08	2-Mar-09	17-Mar-09	18-Mar-09	6
San Luis, AZ (B)					4-Dec-10	7-Nov-10	19-Nov-10	29-Nov-10	3-Dec-10	4-Dec-10	2
Columbus, NM		1,123,601	0.46%	76.14%	18-Sep-08	2-Sep-08	5-Sep-08	2-Feb-09	5-Feb-09	6-Feb-09	2
Douglas, AZ		4,406,880	1.90%	78.04%	18-Sep-08	2-Sep-08	4-Sep-08	1-Feb-09	4-Feb-09	5-Mar-09	7
Tecate, CA		1,906,693	0.8%	78.72%	18-Jul-08	12-Sep-08	12-Sep-08	Nov-08	21-Nov-08	22-Nov-08	2
Rio Grande City, TX		2,216,312	0.91%	79.63%	18-Jul-08	12-Sep-08	14-Sep-08	Feb-09	21-Feb-09	22-Feb-09	3
Fabens, TX		1,242,617	0.51%	80.14%							
Fabens, TX					15-Sep-08	4-Aug-08	4-Aug-08	Nov-08	21-Nov-08	22-Nov-08	2
Fort Hancock, TX					15-Sep-08	4-Aug-08	8-Aug-08	17-Nov-08	20-Nov-08	21-Nov-08	2
Presidio, TX		1,630,347	0.67%	80.81%	9-Dec-08	25-Aug-08	9-Sep-08	12-May-09	19-May-09	20-May-09	3
Roma, TX		2,805,783	1.15%	81.95%	18-Aug-08	3-Nov-08	14-Nov-08	16-Mar-09	24-Mar-09	25-Mar-09	4
Lukeville, AZ		1,236,121	0.51%	82.46%	21-Jul-08	3-Nov-08	7-Nov-08	14-Apr-09	17-Apr-09	18-Apr-09	3
Progreso, TX		2,413,725	0.99%	83.45%	13-Aug-08	1-Dec-08	11-Dec-08	2-Mar-09	11-Mar-09	12-Mar-09	5
Del Rio, TX		4,032,369	1.65%	85.10%	11-May-09	17-Nov-08	22-Nov-08	23-Mar-09	3-Apr-09	2-Jun-09	6
Sumas, WA		1,241,057	0.51%	85.60%	22-Sep-08	30-Oct-08	7-Nov-08	18-Mar-09	24-Mar-09	25-Mar-09	4
Point Roberts, WA	1	1,865,326	0.76%	86.37%	22-Sep-08	27-Oct-08	7-Nov-08	9-Mar-09	12-Mar-09	13-Mar-09	3
Lynden, WA		983,167	0.40%	86.77%	22-Sep-08	30-Oct-08	7-Nov-08	16-Mar-09	23-Mar-09	24-Mar-09	3
FLETC			0.00%	86.77%	24-Apr-09	9-Feb-09	10-Feb-09	23-Mar-09	31-Mar-09	1-Apr-09	3
Massena, NY		1,908,107	0.78%	87.55%	30-Jun-08	15-Sep-08	19-Sep-08	27-Apr-09	29-May-09	16-Jun-09	6
Highgate Springs/Alburg, VT		869,844	0.36%	87.91%							
Alburg, VT					29-Jul-08	14-Apr-09	16-Apr-09	27-Apr-09	29-Apr-09	30-Apr-09	1
Highgate Springs, VT	1				28-Jul-08	14-Apr-09	22-Apr-09	14-Apr-09	22-Apr-09	23-Apr-09	5
Champlain-Rouses Point, NY		2,873,208	1.18%	89.08%							
Champlain	1				23-Jun-08	22-Sep-08	26-Sep-08	23-Mar-09	3-Apr-09	4-Apr-09	10
Rouses Point					23-Jun-08	19-Apr-09	23-Apr-09	4-May-09	8-May-09	9-May-09	2
Port Huron, MI	1	4,121,872	1.69%	90.77%	8-Sep-08	15-Sep-08	19-Sep-08	23-Mar-09	3-Apr-09	4-Apr-09	8
Sault Sainte Marie, MI	1	1,670,526	0.68%	91.45%	11-Sep-08	15-Sep-08	19-Sep-08	5-May-09	9-May-09	10-May-09	3
Houlton, ME (A)	1	713,064	0.29%	91.74%	4-Aug-08	14-Apr-09	18-Apr-09	27-Apr-09	2-May-09	3-May-09	4
Houlton, ME (B)		pending deployment of high/low booth			4-Aug-08	June 2012	June 2012	5-Jun-12	5-Jun-12	8-Jun-12	1
Pembina, ND	1	777,651	0.32%	92.06%	22-Sep-08	6-Oct-08	10-Oct-08	27-May-09	5-Jun-09	6-Jun-09	4
Derby Line, VT		1,274,164	0.52%	92.58%							
Derby Line, VT I-91					28-Jul-08	13-Oct-08	25-Oct-08	31-Mar-09	7-Apr-09	8-Apr-09	4
Derby Line, VT Rte 5					28-Jul-08	13-Oct-08	25-Oct-08	31-Mar-09	6-Apr-09	7-Apr-09	2
Calais, ME		2,585,775	1.06%	93.64%	4-Aug-08	22-Sep-08	26-Sep-08	14-Apr-09	17-Apr-09	18-Apr-09	2
Madawaska, ME		1,116,033	0.46%	94.10%	4-Aug-08	26-Apr-09	28-Apr-09	5-May-09	7-May-09	8-May-09	1
International Falls/Ranier, MN	1	1,175,380	0.48%	94.58%	25-Sep-08	20-Oct-08	30-Oct-08	20-Apr-09	24-Apr-09	25-Apr-09	2
Sweetgrass, MT	1	869,553	0.36%	94.94%	22-Sep-08	14-Apr-09	16-Apr-09	16-Apr-09	21-Apr-09	22-Apr-09	3
Alexandria Bay, NY	1	1,566,372	0.64%	95.58%	30-Jun-08	14-Apr-09	24-Apr-09	20-Apr-09	6-May-09	7-May-09	8
38										total lanes	388